TALEH GROUP FARM IRRIGATION INFRASTRUCTURE PROJECT – GARISSA COUNTY

Status: Complete

Total budget	Results progress	Funds absorption	Counties	Outputs / indicators
KSh 14.3M	100%	100%	1	6 / 6

Overview

Code: **GAR-2026-0005**
Project manager: **CDC**
Serial no.: **NDMA/27/2024–2025**
Tender no.: **NDMA/27/2024–2025**
Funding agreement: **NDEF**
Start date: **04 Jul 2025**
End date: **20 Nov 2025**
Duration: **5 months**

The Taleh Group Farm Irrigation Infrastructure Project, located in Gurufa Village, Sabena Ward, Lagdera Sub-County, Garissa County, was implemented by the National Drought Management Authority (NDMA) in collaboration with the County Government of Garissa and the local community.

Results framework — targets & achievements

Output 1: **Functional generator set installed** (100% delivered)

Indicator	UoM	Baseline	Target	Achieved	Progress
PUMP HOUSE & HYBRID PUMPING SYSTEM	—	—	2	2	100%

Indicator	Fiscal year	Quarter	Target	Achieved	%
PUMP HOUSE & HYBRID PUMPING SYSTEM	Whole project	—	2	2	100%

Output 2: **Extended pipeline network** (100% delivered)

Indicator	UoM	Baseline	Target	Achieved	Progress
PIPELINE WORK	—	—	1	1	100%

Indicator	Fiscal year	Quarter	Target	Achieved	%
PIPELINE WORK	Whole project	—	1	1	100%

Output 3: **Elevated water storage system** (100% delivered)

Indicator	UoM	Baseline	Target	Achieved	Progress
50M3 ELEVATED STEEL TANK ON 6M STEEL TOWER	—	—	1	1	100%

Indicator	Fiscal year	Quarter	Target	Achieved	%
50M3 ELEVATED STEEL TANK ON 6M STEEL TOWER	Whole project	—	1	1	100%

Output 4: **Fully fenced farm** (100% delivered)

Indicator	UoM	Baseline	Target	Achieved	Progress
FENCING-8HA CROP AREA	—	—	1	1	100%

Indicator	Fiscal year	Quarter	Target	Achieved	%
FENCING-8HA CROP AREA	Whole project	—	1	1	100%

Output 5: **Improved irrigation systems** (100% delivered)

Indicator	UoM	Baseline	Target	Achieved	Progress
CROP AND FARM DEVELOPMENT	—	—	1	1	100%

Indicator	Fiscal year	Quarter	Target	Achieved	%
CROP AND FARM DEVELOPMENT	Whole project	—	1	1	100%

Output 6: **Trained community members** (100% delivered)

Indicator	UoM	Baseline	Target	Achieved	Progress
Training the group farmers on crop and husbandry Farm	—	—	1	1	100%

Indicator	Fiscal year	Quarter	Target	Achieved	%
Training the group farmers on crop and husbandry Farm	Whole project	—	1	1	100%

Geographic coverage

County	Sub-county	Ward
Garissa	Lagdera	Sabena

Sectors: Water • Agriculture • Water & Sanitation • Agriculture & Food Security

Financing

Funding source	Committed (KSh)	Remarks
Government of Kenya	14,259,050	—

Total committed: **KSh 14,259,050** Project budget: **KSh 14,259,050**

Allocation — county	Fiscal year	Amount (KSh)
Garissa	2024/25	0

Partners & beneficiaries

Implementers: NDMA • County Government

Beneficiary group	Targeted	Reached	%
Households	100	100	100%

Field sites (GPS)

Site	Latitude	Longitude
Taleh Farm Irrigation Infrastructure Project	-0.4528	39.646

Keywords: Taleh Group Farm Irrigation Infrastructure Project