ASSA KONE DROUGHT PREPPAREDNESS PROJECT

Status: Complete

Total budget	Results progress	Funds absorption	Counties	Outputs / indicators
KSh 55.1M	100%	100%	1	3 / 4

Overview

Code: **TAN-2026-0005**
Project manager: **CDC TANA RIVER**
Serial no.: **TR001**
Tender no.: **—**

Funding agreement: **DCADR**
Start date: **11 Jan 2024**
End date: **29 Jul 2024**
Duration: **7 months**

Drought Preparedness Project

Results framework — targets & achievements

Output 1: **Improved access to water for communities and their livestock through development of climate proofed 50,000cum Kone Water pan and auxiliary structures** (100% delivered)

Indicator	UoM	Baseline	Target	Achieved	Progress
Water pan volume	cubic meter	—	0	0	0%
Water pan volume (completion status)	cum	0 CUBIC METRES	50,000	50,000	100%

Indicator	Fiscal year	Quarter	Target	Achieved	%
Water pan volume (completion status)	Whole project	—	50,000	50,000	100%

Output 2: **Rehabilitation of Kone Bores for community use** (100% delivered)

Indicator	UoM	Baseline	Target	Achieved	Progress
Boreholes repaired	—	—	110	135	100%

Indicator	Fiscal year	Quarter	Target	Achieved	%
Boreholes repaired	2023/24	Q3	10	35	100%
Boreholes repaired	2023/24	Q4	100	100	100%

Output 3: **Improved community structures during drought preparedness through strengthened DRR committees.** (0% delivered)

Indicator	UoM	Baseline	Target	Achieved	Progress
DRR committee training/completed capacity building	—	—	0	0	0%

Geographic coverage

Investment Project Report

TR001

County	Sub-county	Ward
Tana River	—	—
Tana River	Garsen	Garsen West

Sectors: Water

Financing

Funding source	Committed (KSh)	Remarks

No data available for the selected criteria.

Total committed: **KSh 0** Project budget: **KSh 55,055,663**

Allocation — county	Fiscal year	Amount (KSh)
Tana River	2024/25	0

Partners & beneficiaries

Implementers: County Government • NDMA

Beneficiary group	Targeted	Reached	%
Cattle	20,000	20,000	100%
Dispensary	1	1	100%
Goats	40,000	40,000	100%
Households	600	600	100%
Pastoralist households	0	0	—
Primary School	1	1	100%

Keywords: Drought Preparedness Project, Garsen West ward, Tana Delta Sub County, Kone water pan, DRR committees, tree planting, Project Completion Report