MBUKO WATER DAM CONSTRUCTION

Status: Stalled

Total budget	Results progress	Funds absorption	Counties	Outputs / indicators
KSh 21.2M	96%	29%	1	2 / 6

Overview

Code: **SAM-2026-0003**
Project manager: —
Serial no.: **002**
Tender no.: —

Funding agreement: **DCADR**
Start date: **25 Feb 2025**
End date: **31 Dec 2026**
Duration: **1 year 10 months**

Construction of Mbuko Water Dam is ongoing.

Results framework — targets & achievements

Output 1: **Construction of the water dam** (95% delivered)

Indicator	UoM	Baseline	Target	Achieved	Progress
Volume of the reservoir cleared in M3	M3	85	100	80	80%
No. of embarkments or Dam wall constructed	1	1	1	1	100%
No. of Wash out constructed	1	01	1	1	100%
No. of Sump Constructed	—	0	1	1	100%

Indicator	Fiscal year	Quarter	Target	Achieved	%
No. of Sump Constructed	2026/27	Q1	0	0	0%
Volume of the reservoir cleared in M3	2026/27	Q1	10	10	100%
No. of Sump Constructed	2026/27	Q2	0	0	0%
Volume of the reservoir cleared in M3	2026/27	Q2	25	25	100%
No. of Sump Constructed	2026/27	Q3	0	0	0%
Volume of the reservoir cleared in M3	2026/27	Q3	25	25	100%
No. of Sump Constructed	2026/27	Q4	1	1	100%
Volume of the reservoir cleared in M3	2026/27	Q4	40	20	50%
No. of embarkments or Dam wall constructed	Whole project	—	1	1	100%
No. of Wash out constructed	Whole project	—	1	1	100%

Output 2: **Project management committee formed and trained on water resource management** (100% delivered)

Indicator	UoM	Baseline	Target	Achieved	Progress
No. of committees formed	—	0	1	1	100%
No. of committee members trained	—	0	0	0	0%

Indicator	Fiscal year	Quarter	Target	Achieved	%
No. of committees formed	2026/27	Q1	0	0	0%
No. of committees formed	2026/27	Q2	0	0	0%
No. of committees formed	2026/27	Q3	0	0	0%
No. of committees formed	2026/27	Q4	1	1	100%

Geographic coverage

County	Sub-county	Ward
Samburu	—	—
Samburu	Samburu North	Nyiro

Sectors: Water

Financing

Funding source	Committed (KSh)	Remarks
E.U	21,171,800	—
E.U	0	Full amount funded by EU

Total committed: **KSh 21,171,800** Project budget: **KSh 21,171,800**

Partners & beneficiaries

Implementers: NDMA • County Government • Ministry of Water & Sanitation

Beneficiary group	Targeted	Reached	%
Camel	2,000	0	0%
Cattle	7,000	0	0%
Goats	20,000	0	0%
Households	3,000	0	0%

Field sites (GPS)

Site	Latitude	Longitude
Mbuko dam	2.221046	36.756096

Keywords: Mbuko Water Dam, water pan, Samburu County, Tuum, Nyiro Ward, water management committee, PDRA training, water harvesting