Drilling and equipping Kaeris bore hole

Status: In progress

Total budget	Results progress	Funds absorption	Counties	Outputs / indicators
KSh 10.0M	0%	100%	1	1 / 0

Overview

Code: **TUR-2026-0003**
Project manager: **CDC**
Serial no.: **NDMA/0016**
Tender no.: **NDMA/2025/0023/12**

Funding agreement: **DCADR**
Start date: **04 Aug 2025**
End date: **06 Jul 2026**
Duration: **11 months**

completed project

Results framework — targets & achievements

Output 1: **One borehole drilled** (0% delivered)

Indicator	UoM	Baseline	Target	Achieved	Progress

No data available for the selected criteria.

Geographic coverage

County	Sub-county	Ward
Turkana	Turkana North	Kaeris

Sectors: Water

Financing

Funding source	Committed (KSh)	Remarks
Government of Kenya	5,000,000	—
E.U	5,000,000	—

Total committed: **KSh 10,000,000** Project budget: **KSh 10,000,000**

Partners & beneficiaries

Implementers: NDMA • County Government

Beneficiary group	Targeted	Reached	%
Camel	500	499	100%
Cattle	1,000	1,000	100%

Beneficiary group	Targeted	Reached	%
Goats	2,000	2,000	100%
Households	600	600	100%

Field sites (GPS)

Site	Latitude	Longitude
Kaeris	2.17403	41.40338