Rigdam Integrated Water Infrastructure Rehabilitation and Pipeline Extension project

Status: In progress

Total budget	Results progress	Funds absorption	Counties	Outputs / indicators
KSh 29.0M	56%	11%	1	1 / 1

Overview

Code: **GAR-2026-0004**
Project manager: —
Serial no.: **NO-SERIAL-43**
Tender no.: —
Funding agreement: —
Start date: **29 May 2025**
End date: —
Duration: —

Geographic Coverage Sectors Specific Objectives Outputs Beneficiaries
Garissa Water Improved water access Rehabilitated water system Households: 800
Indicator Target Achievement
INVESTMENT REPORT
Rigdam Integrated Water Infrastructure Rehabilitation and Pipeline Ext

Results framework — targets & achievements

Output 1: **Rehabilitated water system** (56% delivered)

Indicator	UoM	Baseline	Target	Achieved	Progress
Households	—	—	45	25	56%

Indicator	Fiscal year	Quarter	Target	Achieved	%
Households	2026/27	Q1	45	25	56%

Geographic coverage

County	Sub-county	Ward
Garissa	—	—

Sectors: Water

Financing

Funding source	Committed (KSh)	Remarks
USAID	2,500,000	—

Total committed: **KSh 2,500,000** Project budget: **KSh 28,986,412**

Partners & beneficiaries

Beneficiary group	Targeted	Reached	%
Dispensary	12	2	17%
Households	800	0	0%

Keywords: Garissa, Maalimin ward, lagdera, Water, Rehabilitated water system, May 2025 - Mar 2026, Investment Report, Rigdam Integrated Water Infrastructure Rehabilitation and Pipeline Ext